

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: September 16, 2016

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of September 12, 2016

- Continued installation of HVAC piping, unit heaters and water line in the Headworks.
- Began installing interior digester piping.
- Continued backfilling structures and yard piping installation.
- Installed the new electrical entrance conduit and the transformer pad.
- Began installation of the clarifier domes.
- Continued installation of underground conduit in the clarifier/splitter box area.
- Continued installation of conduit/electrical devices in the Headworks.

Work Scheduled for Week of September 19, 2016

- Continue electrical and HVAC in the Headworks.
- Begin installing interior piping in the Blower building pump room.
- Continue backfilling structures and yard piping installation.
- Continue installation of the clarifier domes.