

OLVER ASSOCIATES INC.

ENVIRONMENTAL ENGINEERS

MEMORANDUM

TO: Ms. Susan Lessard, Town Manager
Mr. Dave Michaud, Superintendent
Mr. Scott Emery, RD
Mr. Jeff Hammond, CEO

FROM: Mandy Holway Olver

DATE: September 18, 2015

RE: Weekly Construction Summary
Town of Bucksport
Wastewater Treatment Plant Upgrade

Work Completed Week of September 14, 2015

- Began rock anchor installation for the Headworks Building.
- Completed ledge excavation and access ramp for the Headworks Building.
- Continued excavation in the proposed clarifier area.
- Continued installing the roof on the new MCC Room.
- Continued mobilization to site.

Work Scheduled for Week of September 21, 2015

- Complete rock anchor installation for the Headworks Building.
- Begin installing rock anchor concrete pads.
- Complete the Maintenance Garage foundation.
- Begin installing temporary bypass piping for force main, effluent line, and electrical feed for the pump station.
- Complete roof replacement on the Proposed MCC Room.